

2025 URFC Roads and Water Monitoring Report

Road Maintenance Activities

As a general prescription, all mainline ridgetop roads are monitored following a significant (> 2.5" in 24 hrs) rainfall event.

Environmental Enhancement

Project Name	Type	Acres/ Miles/Tons	Number of Sites or LW Structures	Cubic Yards of Sediment Delivery Prevented
Parker Flat Planning	Cultural Management Meadow Restoration	63 acres	N/A	N/A
Moody Creek Planning	Fish barrier removal and LW loading	0.5 mile	N/A	N/A
Standley Creek Watershed Restoration Action Plan	Riparian restoration, Shaded fuel break, Roadside fuel reduction, LW loading, Road decommissioning, LTPBR treatments, Rx fire	1300 acres	N/A	N/A
Piercy Creek LW loading	Salmonid Habitat Restoration	1 mile	32	N/A
Forest Health Planning	Riparian restoration, Shaded fuel breaks, Roadside fuel reduction, Reforestation, Trails, Biomass utilization	634 acres	N/A	N/A
SF Usal LW loading	Salmonid Habitat Restoration	3.5 miles	150	N/A
Road Maintenance	- Grading and enhancing drainage features on 4000 road (Hales Grove) - Grading and enhancing of drainage features on 2100 road (Hi-Lead) - Grading and enhancing of drainage features on 2000 road (Kenny/Yokohama)	8 miles 7 Miles 3.3 Miles	N/A	N/A
Invasive Plant Removal	French Broom Retreatment	7 miles of road brushed (Hi-Lead)	N/A	N/A

Reforestation	• Redwood planting • Pre-commercial thinning	• 3,000 RW Trees Planted • 151 acres in 2025 & 299 acres in 2026.	N/A	N/A
---------------	---	--	-----	-----

Water Drafting

No water drafting occurred in 2025.